JALC CONSTRUCTION			2024												2025									2026												
			4						4		24	24		5							25	10	25	25		v							56	20	26	26
PROJECT TIMELIN	ES	2024	2024	7				124	202	2024	R 20	202	2025	202	25					125	202	2025	20 20	202	2026	2026	26					26	2026	2026	R 2026	2026
WEDNESDAY, OCTOBER 2, 2024		ARY 2		024	024	024	024	T 20	IBER	BER :	ABEF	ABER	RY	ÅRΥ	1 20	2025	025	025	025	T 20	IBER	SER :	ABEF	ABER	RY	λRΥ	1 20	026	026	026	026	T 20	IBER	3ER	ABEF	1 BER
PROJECT	PROGRESS	NUA	EBRUARY	PRIL 2024	AY 2024	UNE 2024	ULY 2024	UGUST 2024	EPTEMBER 202	OCTOBER 2024	NOVEMBER 2024	DECEMBER 2024	JANUARY	FEBRUARY 2025	AARCH 2025	APRIL 2025	MAY 2025	JUNE 2025	JULY 2025	AUGUST 2025	SEPTEMBER 2025	OCTOBER 2025	NOVEMBER 2025	DECEMBER 2025	JANUARY :	EBRUARY	ARCH 2026	APRIL 2026	MAY 2026	JUNE 2026	JULY 2026	august 2026	SEPTEMBER	OCTOBER	NOVEMBER	DECEMBER
		٨L		AF	Ň	nr	nr	AL	SE	ŏ	ž	Ö	٩ſ	벁	Ý	AF	Ź	n N	n n	٦	SE	ŏ	ž	ö	٩ſ	Ë	Ý	ΑF	Ý	٦٢	٦r	AL	SE	ŏ	ž	Ö
C & E WING RENOVATION	77%																																			
Design Bidding/ Contract Award	100%																							<u> </u>												
Contruction	30%			10																				İ												$ \rightarrow $
THE ASBESTOS ABATEMENT IS 60% COMPLETE. CONSTRUCT PROGRESSING ON SCHEDULE. SOME OF THE DIVIDING WA CORRIDOR WILL BE COMING DOWN WITHIN THE NEXT MO	ALL IN THE																																			
REPLACE ELEVATOR	73%																																			
Design	100%											ļ												ļ												
Bidding/ Contract Award Contruction	100% 20%																																			
EARTH WORK IS PROGRESSING WELL. REPLACEMENT OF B																																				
DRAIN PIPE WILL OCCUR IN THE NEXT FEW WEEKS. ELEVATE ARRIVE AROUND THE END OF OCTOBER.																																				
H.B PLAYER DEVELOPMENT CENTER	68%																																			
Design	95%						_					1												1												
Bidding/ Contract Award Contruction	100%						_																													
SAMRON IS CURRENTLY WORKING TO GET FOOTINGS AND																																				+
INSTALLED IN PREPARATION FOR THE DELIVERY OF THE BUIL OCTOBER 27, 2024																																				
CTE CONSTRUCTION & RENOVATION	28%																																			
Design	85%											!												ļ												
Bidding/ Contract Award Contruction	0% 0%																							į												
JALC & BHDG ARE CURRENTLY WAITING ON THE RESULTS O LEAD TESTING IN THE VOCATIONAL BUILDING. ADDITIONA WAITING ON EDA REVIEWERS.	OF ASBESTOS &																																			
EXPAND WEST LOBBY	40%																																			
Design	100%																																			
Bidding/ Contract Award	20%																							-												
Contruction BHDG will be submitting the 100% design documents on 3	0%																																			
Bidding should happen in May.	5.15.24 10 CDB.																																			
BOILER REPLACEMENT	3%																																			
Design	10%											ļ																								
Bidding/ Contract Award	0%																							!												
Contruction BHDG HAS BEGUN DESIGN OF THIS WITH THE HELP OF WRF	0% ENGINEERING																																			
TRANSFORMER REPLACEMENT	3%																_			_					_		_								_	
Design	10%																																			
Bidding/ Contract Award	0%																							İ												
Contruction	0%																							İ												
BHDG HAS BEGUN DESIGN OF THIS WITH THE HELP OF WRF	ENGINEERING																																			