		2025					 	2026							2027																				
JALC CONSTRUCTI	ON		+82:						10		5	2	i							2		9	2	<u> </u>								_		7	
PROJECT TIMELIN	ES	2025	2025-	0.25		10		025	SEPTEMBER 2025	OCTOBER 2025	VOVEMBER 2025	DECEMBER 2025	JANUARY 2026	FEBRUARY 2026	926	9				AUGUST 2026 SEPTEMBER 2026	OCTOBER 2026	VOVEMBER 2026	DECEMBER 2026	JANUARY 2027	2027	027	_				027	R 2027	OCTOBER 2027	R 2027	R 2027
Wednesday, September 3, 202	5	JARY	EBRUARY	AARCH 2025 APRIL 2025	MAY 2025	JUNE 2025	JULY 2025	4UGUST 2025	EMBE	OBER	EMBE	EMBE	JARY	UARY	MARCH 2026	APRIL 2026	MAY 2026	JUNE 2026	JULY 2026	AUGUST 2026 SEPTEMBER 20	OBER	EMBE	EMBE	JARY	-EBRUARY	MARCH 2027	APRIL 2027	MAY 2027	2027	2027	AUGUST 2027	EMBE	OBER	NOVEMBER	DECEMBER
PROJECT	PROGRESS	JANC	FEBR	MAR	MAY	JUNE	JULY	AUG	SEPTE	OCT	NOV	DEC	JAN	FEBR	MAR	APRII	MAY	JUNE	JULY	AUG	OCT	NOV	DECE	JANC	FEBRI	MAR	APRII	MAY	JUNE 2027	JULY 2027	AUG	SEPTEMBER 2	OCT	NON	DECE
REPLACE ELEVATOR	92%											į												į											
Design	100%											ľ												i											
Bidding/ Contract Award	100%											l I	! !																						
Contruction	75%																							!											
The elevator has arrived and is being installed. The old e removed after the new elevator is operational.	levator will be											 																							
CTE CONSTRUCTION & RENOVATION	70%											 	I I I																						
Design	100%											i	! :											:											
Bidding/ Contract Award Contruction	100%												l											I										-	
This project is moving forward and on schedule.	10/6																																		
EXPAND WEST LOBBY	67%											ļ																							
Design	100%											!	i .											j											
Bidding/ Contract Award	100%			Reb	id							 	! !											!											
Contruction	0%												 																						
CDB is working to award this project. Construction should October 2025.	d be awarded in											 																							
BOILER REPLACEMENT	63%] 	! ! !											 											
Design	100%											i	! !											1											
Bidding/ Contract Award	90%												Ī											ĺ											
Contruction	0%											i	i I											į											
Progress on this project is on schedule.												 - 	 											 											
TRANSFORMER REPLACEMENT	63%											ļ												į											
Design	100%												i											i											
Bidding/ Contract Award	90%											i	i											i											
Contruction	0%												ļ ļ											ļ											
Progress on this project is on schedule.												 	! 																						
nursing 3rd floor renovation	17%											!	 																						
Design	50%																							!											
Bidding/ Contract Award	0%																							!											
Contruction	0%											i	i 											i											
Design work is moving forward and should bid in January	2026.											 																							
G WING LAB RENOVATIONS	7%											<u>_</u>																							
Design	20%																							1											
Bidding/ Contract Award	0%											i I	: 											<u> </u>										_	-
Contruction Design work will begin on this project in the next 2-3 mon	0%												! ! !											! !										-	
Design work will begin on this project in the flexi 2-3 mon	1113											 	 											!											

		!	