

JALC CONSTRUCTION PROJECT TIMELINES

Wednesday, April 1, 2026

PROJECT		2026								2027													
		APRIL 2026	MAY 2026	JUNE 2026	JULY 2026	AUGUST 2026	SEPTEMBER 2026	OCTOBER 2026	NOVEMBER 2026	DECEMBER 2026	JANUARY 2027	FEBRUARY 2027	MARCH 2027	APRIL 2027	MAY 2027	JUNE 2027	JULY 2027	AUGUST 2027	SEPTEMBER 2027	OCTOBER 2027	NOVEMBER 2027	DECEMBER 2027	
REPLACE ELEVATOR		95%																					
Design	100%																						
Bidding/ Contract Award	100%																						
Contruccion	85%																						
The new elevator is installed and ready for use once the West Lobby Expansion Project is complete. The old elevator will be decomissioned once repair work to the west lobby is finished.																							
CTE CONSTRUCTION & RENOVATION		80%																					
Design	100%																						
Bidding/ Contract Award	100%																						
Contruccion	40%																						
This project is moving forward and on schedule.																							
EXPAND WEST LOBBY		70%																					
Design	100%																						
Bidding/ Contract Award	100%																						
Contruccion	10%																						
This projet is on pause due to repair work. Construction is expected to resume in May or June.																							
NURSING 3RD FLOOR RENOVATION		67%																					
Design	100%																						
Bidding/ Contract Award	100%																						
Contruccion	2%																						
HE Mitchell has begun construction work.																							
G WING LAB RENOVATIONS		8%																					
Design	25%																						
Bidding/ Contract Award	0%																						
Contruccion	0%																						
Design work is around 25% complete.																							