

# JALC CONSTRUCTION PROJECT TIMELINES

Tuesday, March 19, 2024

PROJECT		2024												2025												2026													
		JANUARY 2024	FEBRUARY 2024	MARCH 2024	APRIL 2024	MAY 2024	JUNE 2024	JULY 2024	AUGUST 2024	SEPTEMBER 2024	OCTOBER 2024	NOVEMBER 2024	DECEMBER 2024	JANUARY 2025	FEBRUARY 2025	MARCH 2025	APRIL 2025	MAY 2025	JUNE 2025	JULY 2025	AUGUST 2025	SEPTEMBER 2025	OCTOBER 2025	NOVEMBER 2025	DECEMBER 2025	JANUARY 2026	FEBRUARY 2026	MARCH 2026	APRIL 2026	MAY 2026	JUNE 2026	JULY 2026	AUGUST 2026	SEPTEMBER 2026	OCTOBER 2026	NOVEMBER 2026	DECEMBER 2026		
<b>C &amp; E WING RENOVATION</b>		<b>67%</b>																																					
Design		100%																																					
Bidding/ Contract Award		99%																																					
Contruction		1%																																					
NOTICE TO PROCEED HAS BEEN PROVIDED, PRE-CONSTRUCTION MEETING HAS BEEN HELD. CONSTRUCTION WILL BEGIN WITHIN THE NEXT MONTH.																																							
<b>REPLACE ELEVATOR</b>		<b>67%</b>																																					
Design		100%																																					
Bidding/ Contract Award		99%																																					
Contruction		1%																																					
NOTICE TO PROCEED HAS BEEN PROVIDED, PRE-CONSTRUCTION MEETING HAS BEEN HELD. CONSTRUCTION WILL BEGIN WITHIN THE NEXT MONTH.																																							
<b>H.B PLAYER DEVELOPMENT CEN</b>		<b>42%</b>																																					
Design		95%																																					
Bidding/ Contract Award		30%																																					
Contruction		0%																																					
BIDS WERE RECEIVED. THE LOWEST RESPONSIBLE BIDDER WAS OVER BUDGET. JALC WILL WORK WITH BHDG TO DEVELOP A BUILDING WITHIN BUDGET																																							
<b>CTE CONSTRUCTION &amp; RENOV</b>		<b>25%</b>																																					
Design		75%																																					
Bidding/ Contract Award		0%																																					
Contruction		0%																																					
BHDG to finalize drawings in May with meetings at JALC to discuss adjustments. Bidding to occur in early summer.																																							
<b>EXPAND WEST LOBBY</b>		<b>28%</b>																																					
Design		85%																																					
Bidding/ Contract Award		0%																																					
Contruction		0%																																					
BHDG will be submitting the 100% design documents on 3.15.24 to CDB. Bidding should happen in May.																																							
<b>BOILER REPLACEMENT</b>		<b>2%</b>																																					
Design		5%																																					
Bidding/ Contract Award		0%																																					
Contruction		0%																																					
BHDG HAS BEGUN DESIGN OF THIS WITH THE HELP OF WRF ENGINEERING																																							
<b>TRANSFORMER REPLACEMENT</b>		<b>2%</b>																																					
Design		5%																																					
Bidding/ Contract Award		0%																																					
Contruction		0%																																					
BHDG HAS BEGUN DESIGN OF THIS WITH THE HELP OF WRF ENGINEERING																																							

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

!

